

---

# James Island Christian School

1/16



---

# Week of 1/16

- Surveyed again for building corners.
- Final building pad achieved.
- Excavating soil for the pond.
- Coordination meetings held on site for foundation start.
- Fire line trenching and started to installed.
- Confirmed start of digging foundations.
- Removed landscape from in front of Dority.

---

# Work for this next week

- Finish pond.
- Elevator pit coordination meeting for pre concrete form up.
- Fire line install through parking lot.
- Concrete crew to mobilize next Thursday.
- Plumber and Electrician start laying out for under slab.

---

# Progress Pictures



